

**SIMPLY****ADDITIONS**

Formulas For Perfect Homes

## Simply Additions production schedule for John Doe

|   |                |                 |
|---|----------------|-----------------|
| <b>Days to complete your project</b>  | <b>69 days</b> | <b>10/17/08</b> |
| <b>Preparation Phase Down Payment Due</b>   | <b>1 day</b>   | <b>10/10/08</b> |
| Receive Material Take-off from Will Guilford  | 0 days         | 10/20/08        |
| Email Plans and Notes to Will Guilford for Material Take-off  | 0 days         | 10/20/08        |
| Schedule Dumpster/Porta-Potty Delivery For Friday October 24th  | 0 days         | 10/20/08        |
| Call Mark from earthworks to confirm start date   | 0 days         | 10/20/08        |
| Order Trusses   | 0 days         | 10/20/08        |
| All personal Items must be removed from patio by customer in 5 days                                       | 0 days         | 10/17/08        |
| <b>Sewer and Water Tie-In</b>   | <b>5 days</b>  | <b>10/20/08</b> |
| Sewer and water tie-in  | 5 days         | 10/20/08        |
| Porta-Potty Delivery  | 0 days         | 10/24/08        |
| Deliver Dumpster  | 0 days         | 10/24/08        |
| Customer Selections due for door, siding, roofing   | 0 days         | 10/23/08        |
| All personal Items must be removed from covered porch and patio by customer                               | 0 days         | 10/23/08        |
| Client selection due for corner tub (email Item number, description, brand and store)                     | 0 days         | 10/23/08        |
| Order Corner Tub  | 0 days         | 10/24/08        |
| Install temporary Wall in covered porch   | 1 day          | 10/24/08        |
| Cut electrical from covered porch   | 1 day          | 10/24/08        |
| <b>Demolition Payment Due</b>   | <b>1 day</b>   | <b>10/27/08</b> |
| Demolition of covered porch   | 1 day          | 10/27/08        |
| Send bid sheets to Plumber, Electrician and HVAC tech, Tile and schedule appointment if needed            | 0 days         | 10/27/08        |
| <b>Concrete Excavation</b>  | <b>7 days</b>  | <b>10/27/08</b> |
| Excavation and Concrete   | 7 days         | 10/27/08        |
| Deliver Framing Material/Trusses  | 0 days         | 11/4/08         |
| Client selection due for Vanity, Shower stall, Toilette (email Item number, description, brand and store) | 0 days         | 10/28/08        |
| Order Roofing and Siding  | 0 days         | 11/4/08         |
| Conduct quality inspection  | 0 days         | 11/4/08         |

| <b>Framing Phase</b>   | <b>Payment Due</b> | <b>14 days</b> | <b>11/4/08</b>  |
|--|--------------------|----------------|-----------------|
| Framing  |                    | 14 days        | 11/5/08         |
| Deliver Corner Tub   |                    | 0 days         | 11/6/08         |
| Call Electrician, Plumber and HVAC tech to let them know job has started                                       |                    | 0 days         | 11/6/08         |
| Conduct quality inspection   |                    | 0 days         | 11/11/08        |
| Deliver doors and windows  |                    | 0 days         | 11/11/08        |
| Deliver Roofing and siding   |                    | 0 days         | 11/13/08        |
| Client selection due for Tile and carpet (provide samples, store, and color name and style to Project Manager) |                    | 0 days         | 11/14/08        |
| All Items must be removed from sons bedroom, office area, and stairway.  |                    | 0 days         | 11/10/08        |
| Order Tile   |                    | 0 days         | 11/14/08        |
| Order Plumbing fixtures  |                    | 0 days         | 11/4/08         |
| Conduct quality inspection   |                    | 0 days         | 11/24/08        |
| Schedule Insulation and sheetrock contractor to take measurements and schedule them                            |                    | 0 days         | 11/24/08        |
| Schedule Trim Supplier measurements and schedule them  |                    | 0 days         | 11/24/08        |
| <b>Roofing</b>   |                    | <b>8 days</b>  | <b>11/24/08</b> |
| Ensure Proper tarping on roof if not shingled before thanksgiving  |                    | 0 days         | 11/24/08        |
| No Work (Thanksgiving Break)   |                    | 3 days         | 11/26/08        |
| Roofing installation   |                    | 4 days         | 12/1/08         |
| Conduct quality inspection   |                    | 0 days         | 12/4/08         |
| <b>Siding</b>  |                    | <b>7 days</b>  | <b>12/5/08</b>  |
| Remove Existing Siding and Recycle   |                    | 1 day          | 12/5/08         |
| Siding Installation  |                    | 7 days         | 12/5/08         |
| Conduct quality inspection   |                    | 0 days         | 12/15/08        |
| <b>Mechanical Installation</b>   | <b>Payment Due</b> | <b>10 days</b> | <b>12/1/08</b>  |
| Schedule rough Mechanical and Framing inspection   |                    | 0 days         | 12/1/08         |
| Plumbing Installation  |                    | 5 days         | 12/1/08         |
| Conduct quality inspection   |                    | 0 days         | 12/5/08         |
| HVAC installation  |                    | 5 days         | 12/3/08         |
| Conduct quality inspection   |                    | 0 days         | 12/9/08         |
| Electrical Installation  |                    | 4 days         | 12/8/08         |
| Conduct quality inspection   |                    | 0 days         | 12/9/08         |
| Rough Mechanical and Framing inspection  |                    | 1 day          | 12/12/08        |
| <b>Interior work</b>   | <b>Payment Due</b> | <b>21 days</b> | <b>12/15/08</b> |
| Insulation Installation  |                    | 1 day          | 12/15/08        |
| Conduct quality inspection   |                    | 0 days         | 12/15/08        |
| Deliver Tile flooring  |                    | 0 days         | 12/15/08        |
| Insulation Inspection  |                    | 1 day          | 12/16/08        |
| Drywall Installation   |                    | 5 days         | 12/17/08        |
| Christmas Break (No Work)  |                    | 3 days         | 12/24/08        |

|                            |        |          |
|----------------------------|--------|----------|
| Drywall Installation       | 2 days | 12/29/08 |
| New Years Break (No Work)  | 3 days | 12/31/08 |
| Drywall Installation       | 3 days | 1/5/09   |
| Conduct quality inspection | 0 days | 1/7/09   |
| Tile Installation          | 3 days | 1/8/09   |
| Conduct quality inspection | 0 days | 1/12/09  |

|  |                |                |
|--|----------------|----------------|
| <b>Finish Work</b>                                       | <b>7 days?</b> | <b>1/13/09</b> |
| Finish plumbing  | 2 days         | 1/13/09        |
| Conduct quality inspection                               | 0 days         | 1/14/09        |
| Finish Electrical  | 2 days         | 1/13/09        |
| Conduct quality inspection                               | 0 days         | 1/14/09        |
| Finish Heating   | 1 day          | 1/13/09        |
| Conduct quality inspection                               | 1 day          | 1/14/09        |
| Trim Installation  | 3 days         | 1/14/09        |
| Conduct quality inspection                               | 0 days         | 1/16/09        |
| Carpet installation                                      | 1 day?         | 1/19/09        |
| Conduct Quality Inspection upon completion of this phase | 1 day?         | 1/20/09        |
| Clean up   | 1 day?         | 1/21/09        |
| <b>Final Payment Due</b>                                 |                |                |